

**CLARK COUNTY DEPARTMENT OF PUBLIC WORKS
CONTRACT CHANGE ORDER**



CONTRACTOR: Las Vegas Paving Corp.		PROJECT NAME: Las Vegas Blvd Phase E&F Tropicana to Flamingo	
CHANGE ORDER	CCO No. 02	BID NO.: 605978-20	PROJECT NO.: S190103
			DATE: 02/04/2025

Description of and Reason for Change(s):

This Contract Change Order (CCO) has been generated to request additional funding for added scope of work to abandon LVVWD's existing 30" and 36" main waterline on Las Vegas Boulevard between Hidden Well Road and Russell Road. Near the completion of the Phase B Las Vegas Boulevard Improvement project, it was determined that the existing main 36" waterline was not able to be isolated and shutdown for the specified abandonment procedure. During the timeframe of the Phase B project nearing completion of their punch list activities, LVVWD and CCPW requested the abandonment of the 30" and 36" main waterline be completed as part of the Phase E&F project.

The financial impact of this CCO is an increase of \$1,314,049.00, to be paid for by LVVWD.

There are (40) forty additional contract days associated with this Contract Change Order.

Description of Additional Work	Item No.	Qty.	Unit	Unit Price	Amount
Additional Scope of Work – Phase B Waterline Abandonment	109.01	1	LS	\$1,314,049.00	\$1,314,049.00
Total \$ Amount of Change					\$ 1,314,049.00

A	Original Contract Amount	\$54,900,000.00
B	Adjustment(s) by previous change order(s)	\$250,000.00
C	Additional funds Per This CHANGE ORDER (CO)	\$1,314,049.00
	Revised (TOTAL) Contract Amount (A + B + C)	\$56,464,049.00

D	Original Contract Time	520
E	Previous time extensions	220
F	Additional Contract Days Per This CHANGE ORDER (CO):	40
	Revised (TOTAL) Contract Time (D+E+F)	780

This Construction Change Order, when executed by the parties to the Contract, shall constitute a Change Order pursuant to the General Conditions, Section 5.1 of the Contract. Except as provided herein, all terms and conditions of the Contract remain unchanged and in full force and effect.

ACCEPTED BY CONTRACTOR

	Jim Witt Jr.	Project Manager	2-5-2025
Signature	Printed Name	Title	Date

ACCEPTED BY CLARK COUNTY

Prepared By:	
Supervising Construction Management Inspector	Date
Reviewed By:	
Assistant Manager	Date
	4/2/25
Manager of Construction	Date

Concur:		4/2/25
Design Project Manager		Date
Reviewed By:		
Funding Source		Date
Authorized to Proceed By:		4-2-25
Director of Public Works		Date