

**CLARK COUNTY BOARD OF COMMISSIONERS
AGENDA ITEM**

Petitioner: Denis Cederburg, Director of Public Works

Recommendation:

Approve and authorize the County Manager or his designee to sign Supplemental No. 4 to the professional engineering services contract between Clark County and CH2M Hill Engineers, Inc. (Ken Gilbreth, P.E., Vice President) for additional engineering services and to extend the contract term for the Tropicana Avenue/University Center Drive Grade Separation project. (For possible action)

FISCAL IMPACT:

Fund #:	4180.001	Fund Name:	MTP Room Tax - Strip Resort Corridor
Fund Center:	1260110001	Funded PGM/Grant:	PW.S160824
Amount:	\$3,878,069		
Description:	Tropicana Ave/University Center Dr Grade Separation/Outbound Elevated Expressway		
Additional Comments:	Initial contract amount was \$2,264,681, and Supplemental Nos. 1 through 3 combined amounts increased the contract by \$10,533,006. Supplemental No. 4 increase in the amount of \$3,878,069 revises the total contract value to \$16,675,756.		

BACKGROUND:

On May 2, 2023, the Board of County Commissioners received a status report of the grade separated intersection at Tropicana Avenue and University Center Drive. The update provided information on the level of design completion, and an updated construction cost estimate. The cost had escalated substantially from the original budget. The update report recommended a modification to the design which could reduce the estimated construction cost by \$80 million.

Supplemental No. 4 to the professional engineering services contract will provide additional fees to modify the project design to reduce construction costs due to cost escalation, and extend the time of performance to December 31, 2028, unless further time extensions are granted.

CH2M Hill Engineers, Inc. currently holds a Clark County Business License.

The District Attorney's Office has reviewed and approved the fourth supplemental contract as to form.

Cleared for Agenda

08/15/2023

File ID#

23-1079