

**CLARK COUNTY DEPARTMENT OF PUBLIC WORKS
CONTRACT CHANGE ORDER**



CONTRACTOR: Aggregate Industries SWR, Inc.		PROJECT NAME: Residential Street sPavement Reconstruction # 103	
CHANGE ORDER	03	BID NO.: 005757-20	PROJECT NO.: R175YFT FED NO.: N/A DATE: April 12, 2022

Description of and Reason for Change(s):

Clark County Public Works (CCPW) identified additional areas of work that need to be added to the project. The added work includes changes to the improvements on Eldora Ave and Westwind Rd to accommodate existing driveways and provide additional pavement to mitigate on street stormwater flows and adding Tamarus St between Warm Springs and the UPRR ROW to the North.

Construction Change Authorizations (CCAs) shall be executed to outline the specific scopes of work in accordance with Contract requirements. It is estimated that an additional \$750,000.00 will be needed to complete the work identified above. Additional days will be added by CCA.

Description of Additional Work	Item No.	Qty.	Unit	Unit Price	Amount
Tamarus Street reconstruction	109.01	1	LS	\$325,000.00	\$325,000.00
Eldora Ave and Westwind Rd street widening and reconstruction	109.01	1	LS	\$425,000.00	\$425,000.00
Total \$ Amount of Change					\$750,000.00

A	Original Contract Amount	\$10,284,980.00
B	Adjustment(s) by previous change order(s)	\$1,640,000.00
C	Additional funds Per This CHANGE ORDER (CO)	\$750,000.00
	Revised (TOTAL) Contract Amount (A + B + C)	\$12,674,980.00

D	Original Contract Time	220
E	Previous time extensions	32
F	Additional Contract Days Per This CHANGE ORDER (CO):	44
	Revised (TOTAL) Contract Time (D+E+F)	296


This Construction Change Order, when executed by the parties to the Contract, shall constitute a Change Order pursuant to the General Conditions, Section 5.1 of the Contract. Except as provided herein, all terms and conditions of the Contract remain unchanged and in full force and effect.

ACCEPTED BY CONTRACTOR

Austin Graham	Digitally signed by Austin Graham Date: 2022.04.19 12:22:44 -0700	<u>Austin Graham</u>	<u>Project Manager</u>	<u>4/19/2022</u>
Signature		Printed Name	Title	Date

ACCEPTED BY CLARK COUNTY

Prepared By:

 4/21/2022

Supervising Construction Management Inspector Date

Reviewed By:

Assistant Manager of Construction Date

Recommended By:

 4/21/22

Manager of Construction Date

Concur:

 04/21/22

Design Project Manager Date

Reviewed By:

Funding Source Date

Recommended By:



Denis Cederburg, P.E. Director of Public Works

**CLARK COUNTY DEPARTMENT OF PUBLIC WORKS
CONTRACT CHANGE ORDER**



CONTRACTOR: Aggregate Industries SWR, Inc.		PROJECT NAME: Residential Streets Pavement Reconstruction # 103	
CHANGE ORDER	03	BID NO.: 605757-20	PROJECT NO.: R175YFT FED NO.: N/A DATE: April 12, 2022

Authorized To Proceed By:

Jessica Colvin - Chief Financial Officer

Date