

CLARK COUNTY DEPARTMENT OF PUBLIC WORKS CONTRACT CHANGE ORDER



CONTRACTOR:	Las Vegas Paving, Corp.	PROJECT NAME:	Vegas Valley Dr. from Lamb Blvd to Las Vegas Wash
CHANGE ORDER	01	BID NO.:	607570-25
		PROJECT NO.:	R050PFT
		FED NO.:	
		DATE:	3/5/26

Description of and Reason for Change(s): This change order is for Revision #2 and Revision #3. Revision #2 scope of work includes 1" Overlay full depth replacement of plantmix bituminous surface and UTACS. Revision #3 scope of work includes pavement rehabilitation, utility adjustments, median island installation, sidewalk ramp installation, signage, and striping along Vegas Valley Dr. east of Hollywood Boulevard.

Description of Additional Work	Item No.	Qty.	Unit	Unit Price	Amount
Revision #2 1" Overlay full depth PBS and UTACS per TY-1	1	1	LS	\$2,360,000.00	\$2,360,000.00
Revision #3 Added improvement work on Vegas Valley east of Hollywood Blvd	2	1	LS	\$215,000.00	\$215,000.00
Total \$ Amount of Change					\$ 2,575,000.00

A	Original Contract Amount	
B	Adjustment(s) by previous change order(s)	\$8,670,000.00
C	Additional funds Per This CHANGE ORDER (CO)	0
Revised (TOTAL) Contract Amount (A + B + C)		\$2,575,000.00
		\$11,245,000.00

D	Original Contract Time	
E	Previous time extensions	200
F	Additional Contract Days Per This CHANGE ORDER (CO):	0
Revised (TOTAL) Contract Time (D+E+F)		0

This Construction Change Order, when executed by the parties to the Contract, shall constitute a Change Order pursuant to the General Conditions, Section 5.1 of the Contract. Except as provided herein, all terms and conditions of the Contract remain unchanged and in full force and effect.

ACCEPTED BY CONTRACTOR

<i>Trey Hunter</i>			
Signature	Trey Hunter	Project Manager	03/09/2026
	Printed Name	Title	Date

ACCEPTED BY CLARK COUNTY

Prepared By:	
<i>melie gloriani</i>	03/09/26
Supervising Construction Management Inspector	Date
Reviewed By:	
<i>Lynett Wojtowicz</i>	3/9/2026
Lynett Wojtowicz, Assistant Manager of Construction	Date
Recommended By:	
Manager of Construction	Date

Concur:	
<i>Ryan Dela Cruz</i>	3/9/26
Design Project Manager	Date
Reviewed By:	
Chris Schwarz	
<small>Digitally signed by Chris Schwarz DN: cn=Chris Schwarz, o=Clark County, ou=Clark County, email=Chris.Schwarz@clarkcountynv.gov, c=US</small>	
Funding Source	Date
Recommended By:	
<i>Denis Cederburg</i>	3-9-26
Denis Cederburg, Director of Public Works	Date

Authorized To Proceed By:	
Jessica Colvin - Chief Financial Officer	
	Date

**CLARK COUNTY, NEVADA
BID NO. 607570-25
VEGAS VALLEY DRIVE
FROM LAMB BOULEVARD TO LAS VEGAS WASH**

December 16, 2025

REVISION NO. 2

BID SCHEDULE

1. The following bid items have been updated:
 - a. Quantity for bid item **202.06 – REMOVE AND DISPOSE OF EXISTING ASPHALT PAVEMENT** has been changed from 38,930 SY to **94,440 SY**.
 - b. Quantity for bid item **217.01 – 1-INCH COLD PLANING (FINE)** has been changed from 55,862 SY to **252 SY**.
 - c. Quantity for bid item **402.01 – PLANTMIX BITUMINOUS SURFACE** has been changed from 11,320 TONS to **27,450 TONS**.

CONTRACT DRAWINGS

2. The following sheets are being reissued with this Revision 2: **L-2480 ONLY**
 - a. **Sheet 14-20 (C-1 through C-7)** – 1 inch mill and overlay along Vegas Valley Drive has been changed to full depth asphalt replacement (Approximately 5 inches PBS, 1 inch UTACS). See sheet TY-1 for typical section.

Except as modified herein, all other bid specifications, terms, conditions, and special provisions shall remain the same.

Issued by:



Attachment(s): **L-2480 ONLY**
Sheet 14 – 20 (C-1 through C-7)

CLARK COUNTY, NEVADA
BID NO. 607570-25
VEGAS VALLEY DRIVE
FROM LAMB BOULEVARD TO LAS VEGAS WASH

February 9, 2026

REVISION NO. 3

BID SCHEDULE

1. The following bid items have been updated:
 - a. Quantity for bid item **202.01 – REMOVE CONCRETE CURB AND GUTTER** has been changed from 2,479 LF to **2500 LF**.
 - b. Quantity for bid item **202.02 – REMOVE CONCRETE SIDEWALK** has been changed from 18,460 SF to **18,565 SF**.
 - c. Quantity for bid item **217.01 – 1-INCH COLD PLANING (FINE)** has been changed from 252 SY to **3,492 SY**.
 - d. Quantity for bid item **413.01 – 1-INCH UTACS BONDED WITH A PMM, S3 GRADATION** has been changed from 94,692 SY to **97,932 SY**.
 - e. Quantity for bid item **609.01 – VERTICALLY ADJUST STORM DRAIN MANHOLE** has been changed from 45 EA to **47 EA**.
 - f. Quantity for bid item **613.01 – “L” TYPE CURB AND GUTTER** has been changed from 2,490 LF to **2,511 LF**.
 - g. Quantity for bid item **613.02 – CONCRETE SIDEWALK** has been changed from 18,791 SF to **18,896 SF**.
 - h. Quantity for bid item **613.05 – TACK ON MEDIAN ISLAND** has been changed from 730 SF to **6,330 SF**.
 - i. Quantity for bid item **619.01 K-71 MARKER POST (YELLOW)** has been changed from 8 EA to **10 EA**.
 - j. Quantity for bid item **627.01 PERMANENT SIGN POST** has been changed from 15 EA to **17 EA**.
 - k. Quantity for bid item **627.02 PERMANENT SIGN PANEL** has been changed from 84 EA to **86 EA**.
 - l. Quantity for bid item **628.01 TURN ARROW (THERMOPLASTIC)** has been changed from 35 EA to **37 EA**.
 - m. Quantity for bid item **628.08 MEDIAN PAINT (YELLOW)** has been changed from 115 SF to **145 SF**.
 - n. Quantity for bid item **629.01 VERTICALLY ADJUST WATER GATE VALVE** has been changed from 80 EA to **82 EA**.
 - o. Quantity for bid item **630.02 VERTICALLY ADJUST SANITARY SEWER MANHOLE (LINED)** has been changed from 33 EA to **37 EA**.
 - p. Quantity for bid item **633.01 NON-REFLECTIVE PAVEMENT MARKERS** has been changed from 7,012 EA to **7,131 EA**.
 - q. Quantity for bid item **633.02 REFLECTIVE PAVEMENT MARKERS** has been changed from 2,595 EA to **2,643 EA**.
 - r. Quantity for bid item **633.04 360 DEGREE ROUND REFLECTIVE MARKERS** has been changed from 28 EA to **34 EA**.


CONTRACT DRAWINGS

2. The following sheets are **new sheets** that are issued with this Revision 3:

- a. **HC, C-8, and ST-8: Pavement rehab, utility adjustments, median island installation, sidewalk ramp installation, signage, and striping along Vegas Valley Drive east of Hollywood Boulevard.**

Except as modified herein, all other bid specifications, terms, conditions, and special provisions shall remain the same.

Issued by:



BRYAN OSBORNE

02/09/2026

Attachment(s):
HC, C-8, ST-8