

**CLARK COUNTY DEPARTMENT OF PUBLIC WORKS  
CONTRACT CHANGE ORDER**



<b>CONTRACTOR:</b> Las Vegas Paving	<b>PROJECT NAME:</b> Beltway Widening Craig to Grand Montecito & Safety Improvements
<b>CHANGE ORDER</b> 01	<b>BID NO.:</b> 606039-21
<b>PROJECT NO.:</b> B023101	<b>FED NO.:</b> N/A
<b>DATE:</b> 3/16/2023	

**Description of and Reason for Change(s):**

Clark County Public Works sent Las Vegas Paving Corp RFP 04. This RFP requested pricing to add dual right turns to Hualapai and Durango offramps from the Westbound - North Beltway (215). This work requires widening of both offramps, dense grade pavement, traffic signal modifications, concrete islands, concrete sidewalk, new overhead highway signage, decorative rock, ITS, streetlighting and striping. Preliminary scheduling for this extra work shows +/-123 calendar days to complete.

Description of Additional Work	Item No.	Qty.	Unit	Unit Price	Amount
Hualapai and Durango Dual Right Turn Lanes	1	1	LS	\$3,100,000.00	\$3,100,000.00
<b>Total \$ Amount of Change</b>					<b>\$3,100,000.00</b>

<b>A</b> Original Contract Amount	\$26,200,000.00
<b>B</b> Adjustment(s) by previous change order(s)	\$0.00
<b>C</b> Additional funds Per This CHANGE ORDER (CO)	\$3,100,000.00
<b>Revised (TOTAL) Contract Amount (A + B + C)</b>	<b>\$29,300,000.00</b>

<b>D</b> Original Contract Time	280
<b>E</b> Previous time extensions	35
<b>F</b> Additional Contract Days Per This CHANGE ORDER (CO):	123
<b>Revised (TOTAL) Contract Time (D+E+F)</b>	<b>438</b>

This Construction Change Order, when executed by the parties to the Contract, shall constitute a Change Order pursuant to the General Conditions, Section 5.1 of the Contract. Except as provided herein, all terms and conditions of the Contract remain unchanged and in full force and effect.

**ACCEPTED BY CONTRACTOR**

**Josh Turnes**

Digitally signed by Josh Turnes  
DN: C=US, E=josh.turnes@lvpaving.com, CN=Josh Turnes  
Date: 2023.03.17 08:21:51-07'00'

Signature \_\_\_\_\_ Printed Name \_\_\_\_\_ Title \_\_\_\_\_ Date \_\_\_\_\_

**ACCEPTED BY CLARK COUNTY**

**Prepared By:**

Supervising Construction Management Inspector \_\_\_\_\_ Date \_\_\_\_\_

**Reviewed By:**

*[Signature]* \_\_\_\_\_ **3/17/23** \_\_\_\_\_  
Zac Gentry, Assistant Manager of Construction Date

**Recommended By:**

*[Signature]* \_\_\_\_\_ **3/21/23** \_\_\_\_\_  
Jimmy Floyd, P.E., Manager of Construction Date

**Concur:**

*[Signature]* \_\_\_\_\_ **3/21/23** \_\_\_\_\_  
Design Project Manager Date

**Reviewed By:**

Funding Source \_\_\_\_\_ Date \_\_\_\_\_

**Recommended By:**

*[Signature]* \_\_\_\_\_ **3-21-23** \_\_\_\_\_  
Denis Cederburg, Director of Public Works

**CLARK COUNTY DEPARTMENT OF PUBLIC WORKS  
CONTRACT CHANGE ORDER**



<b>CONTRACTOR:</b> Las Vegas Paving		<b>PROJECT NAME:</b> Beltway Widening Craig to Grand Montecito & Safety Improvements	
<b>CHANGE ORDER</b>	01	<b>BID NO.:</b> 606039-21	<b>PROJECT NO.:</b> B023101 <b>FED NO.:</b> N/A <b>DATE:</b> 3/16/2023

**Authorized To Proceed By:**

\_\_\_\_\_  
Jessica Colvin - Chief Financial Officer

\_\_\_\_\_  
Date