

CLARK COUNTY BOARD OF COMMISSIONERS

AGENDA ITEM

Petitioner: Les Lee Shell, Chief Administrative Officer
Lisa Kremer, Director of Real Property Management

Recommendation:

Approve a Change Order to the Contract with Schindler Elevator Corporation, for Bid No. 605298-19, for Regional Justice Center Elevator Modernization; and authorize the Chief Financial Officer or her designee to sign the Change Order; or take other action as appropriate. (For possible action)

FISCAL IMPACT:

Fund #:	4370.000	Fund Name:	County Capital Projects
Fund Center:	1120820001	Funded PGM/Grant:	RP.D0919024
Amount:	\$1,633,759.36		
Description:	Regional Justice Center Elevator Modernization		
Additional Comments:	The initial Contract amount was \$5,882,446, Change Order No. 1-2 increased the Contract amount by \$588,150.96. Change Order No. 3 will increase the Contract amount by \$1,633,759.36, for a new total Contract amount of \$8,104,356.32.		

BACKGROUND:

On September 6, 2019, the Board of County Commissioners (Board) approved the award of Bid 605298-19 for Regional Justice Center Elevator Modernization to Schindler Elevator Corporation (NBE) in the amount of \$5,882,446.00 for the modernization of the existing elevators in the Regional Justice Center.

The following are the pertinent provisions of the Contract:

- The Contractor shall complete the entire work within 600 calendar days from the date specified after the receipt of the Notice to Proceed.
- Included the standard termination for cause within 7 business days and termination for convenience language as in all public works efforts of this type.

Change Order No. 1 provided for the replacement of surface mounted lobby pushbutton station with a smaller surface mounted panel, permit and inspection reimbursement fees and a time extension of 15 additional days.

Change Order No. 2 provided for the addition of Vertical Transportation Modernization (escalators) scope and project costs that allowed for consistency for maintenance, state approvals, management of the project and for a time extension of an additional 158 days to the contract.

Approval of Change Order No. 3 will provide for the installation of elevator materials, electrical and general work, placement of temporary barricades, floor protection to extend the useful life of the existing escalator system and add 280 calendar days to the contract. The attached Change Order No. 3 document details the modifications and costs involved.

Schindler Elevator Corporation currently holds a Clark County Business License.

Cleared for Agenda

07/06/2021

File ID#

21-883

